

UF Wall-Plate Project Schedule

(as of 9/21/2009)

Project	Planned Customer Commitment	Actual Customer Commitment	Planned Project Completion	Actual Project Completion	Implementation Lead/Contact
Marston Refresh	Prior to WP Proj.	NA	9/28/07	9/28/07	Mary Byrd
Marston Refresh	Prior to WP Proj.	NA	9/28/07	9/28/07	Mary Byrd
Lib East	Prior to WP Proj.	NA	10/26/07	11/26/07	Mary Byrd
Weimer	Prior to WP Proj.	NA	1/28/08	11/1/07	Mary Byrd
Weimer VoIP	TBD	NA	TBD	5/29/08	Mary Byrd
Exchange Server Install	NA	NA	12/21/07	12/21/07	Mary Byrd
Performing Arts	Prior to WP Proj.	NA	TBD	6/27/08	Mary Byrd
McCarty D	10/8/07	9/25/07	10/31/08	11/30/08	Mary Byrd
Floyd	10/1/07	12/20/07	3/10/08	4/10/08	Mary Byrd
746 Particle Science	11/2/07	9/4/08	11/3/08	3/23/09	Mary Byrd
Particle Science Annex	11/2/07	9/4/08	11/3/08	3/23/09	Mary Byrd
Rogers/ Frazier	10/26/07	11/27/07	6/30/08	5/15/08	Mary Byrd
Williamson / Kelvin	11/30/07	12/6/07	7/17/09	8/7/09	Mary Byrd
Band Building	New Construction	NA	7/3/08	7/25/08	Mary Byrd
Black	6/24/09	7/16/09	11/30/09		Mary Byrd
Turlington	10/30/09		2/5/09		Mary Byrd
Aquatic Food Production	12/26/09		2/15/10		Mary Byrd
Reed Lab	12/29/09		3/1/10		Mary Byrd
University Auditorium	1/2/10		2/8/10		Mary Byrd
Rolfs	1/22/10		3/25/10		Mary Byrd
Peabody	2/14/10		4/24/10		Mary Byrd
Food Science & Human Nutrition	3/6/10		5/25/10		Mary Byrd
Little	3/13/10		5/25/10		Mary Byrd
Chemical Engineering	4/17/10		6/8/10		Mary Byrd
Newell	4/24/10		6/15/10		Mary Byrd
Leigh	6/21/10		9/15/10		Mary Byrd
Asian Arts Center	New Construction	NA	TBD		Mary Byrd
SW Rec Center Expansion	New Construction	NA	TBD		Mary Byrd
Phelps	Declined				Mary Byrd
Nuclear Sciences	Declined				Mary Byrd

Project	Planned Customer Commitment	Actual Customer Commitment	Planned Project Completion	Actual Project Completion	Implementation Lead/Contact
Dickinson	8/20/07	8/20/07	11/26/07	2/5/08	Plant Rodgers
McGuire	8/20/07	8/20/07	10/15/07	10/26/07	Plant Rodgers
Powell	8/20/07	8/20/07	10/22/07	10/26/07	Plant Rodgers
O'Connell	9/13/07	9/13/07	10/29/07	10/29/07	Plant Rodgers
Psychology	9/28/07	9/25/07	1/28/08	1/31/08	Plant Rodgers
Newins Ziegler	9/13/07	9/13/07	2/15/08	2/21/08	Plant Rodgers
Criser	11/26/07	12/10/07	6/23/08	2/20/08	Plant Rodgers
Tigert area Renovation	Renovation	NA	11/20/07	1/30/08	Plant Rodgers
Grinter 1st Floor Renovation	Renovation	NA	TBD	6/5/08	Plant Rodgers
SW Rec Center	2/11/08	3/26/08	7/24/08	8/18/08	Plant Rodgers
Student Rec Center	9/22/08	3/26/08	8/26/08	8/19/08	Plant Rodgers
Fisheries/ Aquatics	6/1/08	6/1/08	9/26/08	9/26/08	Plant Rodgers
Microbiology	10/20/08	6/30/08	2/12/09	12/5/08	Plant Rodgers
Academic Advising	11/17/08	2/4/09	3/19/09	5/6/09	Plant Rodgers
Tigert University Relations	NA	4/10/09	8/6/09	5/22/09	Plant Rodgers
Stadium	1/12/09	4/10/09	8/6/09	8/17/09	Plant Rodgers
Norman	1/14/09	1/14/09	6/12/09	6/30/09	Plant Rodgers
Norman NE Suite Renovation	1/14/09	1/14/09	TBD		Plant Rodgers
Norman G305,G513,HVAC Renov	1/14/09	1/14/09	6/30/09	9/11/09	Plant Rodgers
MAE #719	5/4/09	6/11/09	11/28/09		Plant Rodgers
New Engineering	6/11/09	6/26/09	11/14/09		Plant Rodgers
Grinter	7/30/09		9/20/09		Plant Rodgers
McCarty A	11/11/09		12/31/09		Plant Rodgers
McCarty B	11/11/09		12/31/09		Plant Rodgers
BLDG 162	11/11/09		12/31/09		Plant Rodgers
BLDG 87	11/11/09	7/31/09	12/31/09	8/21/09	Plant Rodgers
BLDG 810	11/11/09		12/31/09		Plant Rodgers
Benton	1/13/10		2/18/10		Plant Rodgers
Harn	3/24/10		5/13/10		Plant Rodgers
Law Advocacy	New Construction	NA	7/1/09		Plant Rodgers
Law Layer 3 Retrofit	Prior to WP Proj.	NA	6/7/09	8/14/09	Plant Rodgers
SW Garage	New Construction	NA	8/5/09		Plant Rodgers
Hough Hall	New Construction	NA	12/28/09		Plant Rodgers
Bldg 714	TBD		TBD		Plant Rodgers
Gator Corner Dinning	TBD		TBD		Plant Rodgers
Bldg. 345,344,350	TBD		TBD		Plant Rodgers
Weil	TBD		TBD		Plant Rodgers
MAE-B #720	Declined				Plant Rodgers
MAE-A #725	Declined				Plant Rodgers

Project	Planned Customer Commitment	Actual Customer Commitment	Planned Project Completion	Actual Project Completion	Implementation Lead/Contact
Architecture refresh	Prior to WP proj.	NA	9/23/07	9/23/07	Sheard Goodwin
Anderson	10/15/07	10/25/07	12/10/07	1/21/08	Sheard Goodwin
Tri Delt	Prior to WP proj.	NA	10/15/07	11/20/07	Sheard Goodwin
Flint	10/22/07	12/13/07	2/4/08	3/19/08	Sheard Goodwin
Fine Arts A	9/25/07	9/24/07	2/18/08	3/30/08	Sheard Goodwin
Fine Arts B	9/25/07	9/24/07	2/18/08	3/30/08	Sheard Goodwin
Fine Arts D	9/25/07	9/24/07	2/18/08	3/30/08	Sheard Goodwin
Pugh	New Construction	10/9/07	12/24/07	1/16/08	Sheard Goodwin
Nano	New Construction	10/22/07	12/24/07	2/14/08	Sheard Goodwin
CRC	9/29/07	10/8/07	12/24/07	2/7/08	Sheard Goodwin
Fine Arts C	9/25/07	9/24/07	2/18/08	3/30/08	Sheard Goodwin
Reitz	Prior to WP proj.	NA	1/2/08	12/13/07	Sheard Goodwin
Music	9/25/07	9/24/07	2/25/08	4/25/08	Sheard Goodwin
Stuzin	Prior to WP proj.	NA	11/19/07	6/8/08	Sheard Goodwin
Matherly	Prior to WP proj.	NA	2/11/08	4/30/08	Sheard Goodwin
Bryan	Prior to WP proj.	NA	4/7/08	4/30/08	Sheard Goodwin
Norman Gym	9/28/07	9/28/07	1/14/08	9/28/07	Sheard Goodwin
Elmore	10/29/07	11/5/07	3/10/08	4/8/08	Sheard Goodwin
Florida Gym	5/27/08	8/12/08	10/16/08	11/27/08	Sheard Goodwin
Carlton	10/6/08	NA	1/8/09	11/21/08	Sheard Goodwin
Dauer	10/13/08	10/31/08	2/26/09	3/3/09	Sheard Goodwin
Data Center POP Project	NA	NA	NA	5/1/09	Sheard Goodwin
Physics	12/10/08	5/15/09	10/1/09		Sheard Goodwin
Entomology Nematology	4/1/09	4/3/09	8/5/09	9/9/09	Sheard Goodwin
Bartram / Carr	4/15/09	6/4/09	10/16/09		Sheard Goodwin
Yon	5/20/09	6/1/09	10/23/09		Sheard Goodwin
Walker	10/2/09		11/24/09		Sheard Goodwin
Fifield	10/7/09		2/20/10		Sheard Goodwin
Fifield Compound	10/7/09		2/20/10		Sheard Goodwin
PPD					
700-709,270,809,827,546	10/9/09		4/1/10		Sheard Goodwin
SSRB	11/9/09		12/29/09		Sheard Goodwin
McCarty C	12/14/09		2/14/10		Sheard Goodwin
CSE	5/3/10		10/17/10		Sheard Goodwin
Chemistry Lab Building	5/6/10		7/25/10		Sheard Goodwin
Larsen	6/3/10		7/8/10		Sheard Goodwin
Chemistry Research	7/10/10		9/15/10		Sheard Goodwin
ERP Project	NA	NA	10/15/09		Sheard Goodwin
New Infirmary	New Construction		TBD		Sheard Goodwin
MAEC Lab	Declined				Sheard Goodwin